



Conf A PoE 3



Pass

Test Time : 10/17/2019 9:31:24 AM
Project : qwerty
Profile : Validation
Operator : Default

Limit : IEEE 802.3
Model : TestPro CV100 (Main: 5200-1227, Remote:)
Device Software : 2.6.R3
Calibration Date : Monday, August 5, 2019



Cable Length : 150.92 ft

SNR

Network Speed	Result	Limit	Pair 12 (dB)	Pair 36 (dB)	Pair 45 (dB)	Pair 78 (dB)
10G	Pass	0.0	4.4	3.0	3.3	3.7
5G	Pass	0.0	10.2	8.8	8.2	9.9
2.5G	Pass	0.0	12.7	11.6	11.9	11.7
1G	Pass		> 26	> 26	> 26	> 26
100M	Pass		> 26	> 26	> 26	> 26

POE

PSE Type	4
PD Class	8
Cable Pairing	12-36 & 45-78
Allocated Power	71.00 W
Voltage	53.03 V
Current	1.327 A
Real Power	70.38 W